Route Information - Port Augusta to Tarcoola

Discover more

Book Train Trips

Ship by Rail

rail

Route Information

Port Augusta to Tarcoola

The Trans-Australian line construction commenced in 1912 with the first through train running in 1917. It is standard gauge and is the link between the railways of Australia's eastern states and that of Western Australia. Construction of the 1,691km (1,051 miles 68 chains) of 1,435 mm (4ft 8½in) gauge line from Port Augusta, South Australia, to Kalgoorlie, Western Australia.

The extension from Port Augusta to Port Pirie, which was opened in 1937, is 90km (56 miles 28 chains) long.

14.9.1912	Turning the First Sod, By His Excellency the Governor General, Lord Denman, at Port Augusta
17.10.1917	Track laying machines met near Ooldea
22.11.1917	First train
26.7.1937	Extension of line from Port Augusta to Port Pirie opened.

< Prev Port Pirie to Port Augusta | Port Augusta to Tarcoola | Tarcoola to Cook | Cook to Zanthus | Zanthus to Kalgoorlie Next >

Return to Index

This section contains information about the Trans-Australian Railway from Port Augusta to Tarcoola.

(A lot of the information in this section is from original notes by Peter Barry)



Port Augusta (0 m 00 c) -- Port Augusta 92 km (56 m 28 c 45l)

2.1886	Port Augusta 0 m - narrow gauge [SAR PTT 2.1886]
30.10.1914	Accounting Stations [MN 2/14]
2.1917	Port Augusta 0 m - narrow gauge CAR [SAR PTT 2.1917]
12 & 15.11.1917	List of Open Stations [NAA B300/6 5981 Pt 1]
1.5.1924	Crossing Loop 1200 ft[GA]
30.6.1924	Electric Staff Station by[Annual Report]
1.8.1932	Goods Sidings 21,800 ft[GA]
11.1934	Port Augusta 0m - narrow gauge CAR [SAR PTT 11.1934]
12.7.1937	56 m [SAWN 27/37]
1.10.1937	Port Augusta 56 miles - [MN 136/37]
1.11.1939	Port Augusta 56 m 28 c 45l - [Goods & Livestock]
1.3.1950	Loop 1200 ft., Sdgs 21,800 ft.[GA]

6.1953	Port Augusta 0 m - narrow gauge [SAR PTT 6.1953]
1.1.1961	Port Augusta 56 m 28 c - Pass. Fares & Goods Rates Books
25.1.1961	Drawer Locks remain at Wheel Truing Yard (Up end) and Tassie St[WGC 4/61]
1.11.1962	Port Augusta 56¼m - Train Order replaced Electric Staff Port Augusta - Tarcoola 11/11/62 [WN 44/62]
23.9.1966	3 ft 6 ins gauge Track removal to Stirling North[WN 38/66]
2.1973	Port Augusta 0 m - narrow gauge CAR [PTT 2.1973]
2.7.1973	Port Augusta 92 km - 92 km in Pass. Fares 1.7.1973, and in WTT 14.10.1973 Loop 366 m[Metrication]
17.8.1975	Station in Fast & Slow Mixed Service[Advert.]
1.7.1979	Port Augusta 92 km - Engine stabling depot - Fuel station - Turntable - Refreshment room - Crossing loop 366 m - Carriage watering station - ANR WTT 1.7.1979
17.1.1988	Stirling North - Pt Augusta Train Order replaces Electric Staff by 17.1.1988 [WTT]
1.6.1989	Pt Augusta - Spencer Jcn Train Order 6.6.1989 (Typo WTT 17.1.1988)WN 22/89

Depot (Tassie Street) -- Tassie Street (56 m 73 c)

30.06.1914	Mentioned in Annual Report as "Tassie Street"
27.11.1914	Depot (Tassie Street) - Loads of Goods Trains [MN 3/14]
4.12.1958	Level Crossing 56 m 73 c[WN 49/58]

Whyalla Junction (57 m 75 c) -- Spencer Junction 95.2 km (57 m 75)

20.4.1972	Whyalla Line Jcn near Tassie St - Open, probably ES [WN 16/72]
16.10.1972	Called Tassie Street in this WTT [WTT Temp]
21.9.1972	Whyalla Jcn. 57 m 75 c - Open 25.9.1972, probably ES [WN 38/72]
28.9.1972	Line to Whyalla open 6.10.1972 [WN 39/72]
26.10.1972	Renamed Spencer Jcn [WN 43/72]
26.10.1972	Renamed from Whyalla Jcn [WN 43/72]
2.7.1973	Spencer Junction 95 km approx. - 95 km in WTT 14.10.1973 [Metrication]
14.10.1973	Electric Staff Station by [WTT]
26.9.1974	95.2km approx [WN 38/74]
1.7.1979	Spencer Junction Jst 95 km - Crossing loop ANR WTT 1.7.1979
1.6.1989	Pt Augusta - Spencer Jcn Train Order 6.6.1989 (Typo WTT 17.1.1988) WN 22/89

Ballast Pit Junction (3 m 77 c)

30.11.1921	Ballast Pit Junction 3 m 77 c - Reopened [MN 56/21]
1.5.1924	Closed by GA

Crystal Salt Works (5 m)

30.11.1921	Crystal Salt Works 5 m - Opened [MN 56/21]
1.5.1924	Crystal Salt Works 5 m - Siding 460 ft [GA]
30.11.1925	Closed as Ocean Salt Coy's Siding. Last shown [MN 83/25]
1.7.1929	Crystal Salt Works 5 m - In SA Coaching Books
10.4.1933	IN CR GA, 10.4.1933.
1.5.1935	In SA Coaching

Siding (Stone) (9 m 14 c)

- Siding (Stone) 9 m 14 c (No. 20 SA)

Siding 17 miles (17 m) -- Siding 73 miles (73 m)

1.11.1923	Siding 17 miles - Open CR Pass Fares
12.7.1937	Renamed 73 m [SAR WN 27/37]
1.8.1932	Siding 17 miles - Goods Sidings 1650 ft [GA]

Siding 73 miles (73 m 9 c 60 l) -- Tent Hill 119.5 km (73 m)

12.7.1937	Siding 73 miles - [SAR WN 27/37]
1.11.1939	Siding 73 m 9 c 60l - [Goods & Livestock]
7.8.1944	Siding 73 miles - Emergency Crossing Station [Working Time Table]
6.6.1949	Emergency Crossing Station facilities deleted by [WTT]
1.3.1950	Siding 73 miles - 1420 ft Loop., 193 ft Goods Siding [GA]
24.6.1956	Loop 1408 ft [WTT]
1.1.1961	Siding 73 m 10 c - Pass. Fares & Goods Rates Books
25.1.1961	Staff drawer Locks Removed 3.2.1961 [WGC 4/61]
1.11.1962	Siding 73 m 10 c - Train Order replaced Electric Staff Port Augusta - Tarcoola 11.11.1962 [WN 44/62]
28.4.1963	Loop 1408 G [WTT]
appr 6.12.63	Tent Hill 73 m - Named Tent Hill appr. 6.12.1963 [5981 Pt 1]
-	In Public Timetable 2.5.1965 to March 1994
27.2.1964	Tent Hill 73 m - Tent Hill 22.3.1964 [WN 9/64]
2.5.1965	Unattended Emergency Crossing Station [WTT]
1.11.1968	Tent Hill 73 m - Loop Extended West End of Goods Siding 5700 ft 72 m 78 c & 74 m 08 c 50L 3.11.68 [WN 44/68]
29.11.1968	New Spur 260 ft Points 73 m 20 c 67L 21.11.68 [WN 48/68]
2.11.1968	Tent Hill 73 m - Loop 5000 ft Typo [WTT Amdts.]
1.3.1970	Loop 5700 ft [WTT]
16.10.1972	Tent Hill 73 m - Called Tent Hill in this WTT Temp [WTT Temp.]
2.7.1973	Tent Hill 119.5 km - 120 km in Pass. Fares 1.7.1973, 119.5 km in WTT 14.10.73 1737 m [Metrication]
1.7.1979	Tent Hill 119.5 km - Unattended - Crossing loop 1737 m - ANR WTT 1.7.1979
1.8.1981	Not shown in Passenger Rates Book

Siding 26 m (26 m)

30.11.1921	Siding 26 m - Opened [MN 56/21]

Hesso (33 m 76 c) -- Hesso 146.5 km (90 m 25 c 5 l)

12 & 15.11.1917	Hesso 33 m 76 c - List of Open Stations [NAAB300 5981 Pt 1]
1.5.1924	No Loop [GA]
1.8.1932	Hesso 33 m 76 c - Goods Sidings 1623 ft [GA]
12.7.1937	Hesso 90 m - [SAR WN 27/37]
1.11.1939	Hesso 90 m 25 c 5l - [Goods & Livestock]
7.8.1944	Hesso 90¼m - Emergency Crossing Station [Working Time Table]
6.6.1949	Emergency Crossing Station facilities deleted by [WTT]
1.3.1950	Hesso 90¼m - Loop 1342 ft., Gds Loop 528 ft [GA]
24.9.1953	Crossing Loop Out Of Use by [WGC 39/53]
8.3.1956	Hesso 90¼m - To be reopened with East End Extn, & 528 ft Goods Loop reinstated [WGC 10/56]
16.3.1956	Reopened as Electric Staff Station 21.3.1956. Loop 2310 ft [WTT Amdt TC 2/56]
24.6.1956	Hesso 90¼m - Length of loop 2310 ft [WTT Amdt]

6/1956 & 6/1961	Unattended Electric Staff Station [WTT Amdt]
1.1.1961	Hesso 90 m 25 c - Pass. Fares & Goods Rates Books
25.1.1961	Staff drawer Locks Removed 3.2.1961 [WGC 4/61]
23.7.1961	Hesso 90¼m - Loop 2307 ft [WTT]
-	In Public TT 28.3.1918 to 4/37. Not from 1.9.1937 to 1.8.1957. In 1.5.1958 to March 1994
1.11.1962	Hesso 90¼m - Train Order replaced Electric Staff Port Augusta - Tarcoola 11.11.1962 [WN 44/62]
21 & 28.2.1963	Loop now 2533 ft [WN 6 & 7/63]
8.1.1970	Hesso 90¼m - East Points now 89 m 27 c 76L, Loop now 5280 ft, 14.1.1970 [WN 1/70]
2.7.1973	Hesso 146.5 km - 146 km in Pass. Fares 1.7.1973, 146.5 km in WTT 14.10.73 Loop 1609 m [Metrication]
1.7.1979	Hesso 146.5 km - Unattended - Crossing loop 1609 m - ANR WTT 1.7.1979

Bowman & Sons Wood Siding (43 m)

30.6.1925	Bowman & Sons, Wood Siding 43 m - Opened [MN 78/25]
10.4.1933	42½m not 43 m [GA]
12.7.1937	Bowman & Sons, Wood Siding 99 m - [SAR WN 27/37]
1.11.1939	Bowman's Siding 99 m 2 c 13l - [Goods & Livestock]
7.8.1944	Omitted [WTT]
1.7.1950	Bowman's Siding 99 m 2 c 13l - Last Entry [Pass Fares Book]
14.2.1957	Delete all Reference 11.2.1957 [WGC 7/57]

Bookaloo (52 m 31 c) -- Bookaloo 177 km (108 m 61 c 6 l)

12 & 15.11.1917	Bookaloo 52 m 31 c - List of Open Stations [NAAB300 5981 Pt 1]
1.5.1924	No Loop [GA]
30.6.1926	Bookaloo - Converted to Unattended ES [Annual Report]
1.7.1929	53 m not 52 m. S.A.R. Coaching Book
1.9.1930	Bookaloo 52 m - Shown as 52 m [WTT]
1.8.1932	Crossing Loop 1380 ft [GA]
12.7.1937	Bookaloo 109 m - [SAR WN 27/37]
1.11.1939	Bookaloo 108 m 61 c 6l - [Goods & Livestock]
1.3.1950	Loop 1386 ft., Goods Siding 1360 ft [GA]
24.9.1953	Bookaloo 108 m 61 c 6l - Loop 1367 ft [WGC 39/53]
16.3.1956	Closed as Electric Staff Station 12.3.1956 [WTT Amdt TC 2/56]
1.1.1961	Bookaloo 108 m 61 c - Pass. Fares & Goods Rates Books
25.1.1961	Staff drawer Locks Removed 4.2.1961 [WGC 4/61]
-	Bookaloo 108 m 61 c - In Public Timetable 28.3..3.1918 to April 1937. TT Only 1.9.1937. 1.8.1945 to 1.8.1957. 2.5.1965 to March 1976. Nov 87 to Mar 94.
-	Missing from I P Timetable November 76 to November 1979.
1.11.1962	Bookaloo 108 m 61 c - Train Order replaced Electric Staff Port Augusta - Tarcoola 11.11.1962 [WN 44/62]
28.4.1963	Loop 1283 ft [WTT]
30.5.1963	Bookaloo 108¾m - West Extn 1720 ft Loop now 3025 ft In Service [WN 22/63]
28.4.1963	Unattended, Typo Attended in [WTT]
2.7.1973	Bookaloo 177 km - 157 km (Typo) in Pass. Fares 1.7.1973, 177 km in WTT 14.10.73 Loop 1530 m [Metrication]
1.7.1979	Bookaloo 177 km - Unattended - Crossing loop 1530 m - ANR WTT 1.7.1979
1.8.1981	In Passenger Rates Book
17.11.1991	Bookaloo 177 km - 117 km Typo [WTT Amdt]

Wood Siding 62 m (62 m)

1.5.1924	Wood Siding 62 m - Noted as open [GA]
31.6.1925	Opened [MN 78/25]
1.8.1932	Wood Siding 62 m - Siding 530 ft [GA]
28.2.1934	Loop Disconnected [MN 126/34]

Siding 119 m (119 m)

18.12.1958	119 m Siding - Opened 18.12.58 [WGC 51/58]
1.2.1959	Closed by [WGC 6/59]

Siding 68 m 02 c (68 m 02 c)

-	Siding 68 m 02 ch

Woocalla (70 m 40 c) -- Woocalla 204.5 km (126 m 70 c 29 l)

12 & 15.11.1917	Woocalla 70 m 40 c - List of Open Stations [NAAB300 5981 Pt 1]
1.5.1924	Crossing Loop 800 ft [GA]
1.8.1932	Woocalla 70 m 40 c - Sidings only, 7064 ft [GA]
28.2.1934	South side loop closed [MN 126/34]
12.7.1937	Woocalla 127 m - [SAR WN 27/37]
1.9.1937	In Public Timetable 28.3.1918 to April 1937. Omitted from TT [Public TT]
1.11.1939	Woocalla 126 m 70 c 29l - [Goods & Livestock]
1943 - 4	1200 ft Crossing Loop prepared [War Time Facilities]
1.3.1950	Woocalla 126 m 70 c 29l - Sidings. 4200 ft [GA]
7.1.1954	Loop Disconnected 13.1.1954 [WGC 1/54]
6 & 13.3.1958	Woocalla 126 m 70 c 29l - Reopened as Electric Staff Station 19.3.1958 [WGC 10 & 11/58]
13.8.1959	Closed as Electric Staff Station 5.8.1959 [WGC 32/59]
1.1.1961	Woocalla 126 m 70 c - Pass. Fares & Goods Rates Books
1.3.1961	Staff Drawer Locks Removed 9.3.1961 [WGC 9/61]
2/66.	Woocalla 126 m 70 c - Not in Goods Rates Book
21.3.1968	Closed to Pass 7.4.1968. Ballast Facs only now. [WN 12/68]
11.1.1973	Woocalla 126 m 70 c - For Ballast Siding, Points 126 m 15 c 12.1.1973 [WN 2/73]
2.7.1973	Woocalla 204.5 km - 204.5 km in WTT 14.10.73 Loop 160 G [Metrication]
9.8.1973	New Ballast Sidings Points face Down Trains Siding North side of line 204.257km 14.8.1973 [WN 32/73]
9.8.1973	Woocalla 204.5 km - Old Points 205.723 m removed WN 32/73 9.8.1973 [WN 32/73]
18.10.1973	Ballast Siding opened 18.10.73 Diagram 42/73 [WN 41/73]
1.8.1976	Woocalla 204.5 km - Length now 161 G [WTT]
1.7.1979	Woocalla Ballast Sdg. 204.5 km - Unattended - Good Loop 161 m ANR WTT 1.7.1979
1.8.1981	In Passenger Rates Book

Loop 130 m (130 m) -- McLeay 210 km (130 m 11 c)

12.4.1956	130 m (Loop) - 129 m 69 c to 130 m 32 c Loop under Const. [WGC 15/56]
16.3.1956	Opened as Electric Staff Station (Mid pt 130 m 10½ ch) [WTT Amdt TC 2/56]
24.6.1956	130 m (Loop) - Loop 2310 ft [WTT]
15.5.1957	McLeay approved 15.5.1957 (Named WN 7/58 13.2.1958) [NAA B300 5981]
1.1.1961	McLeay 130 m 11 c - Pass. Fares & Goods Rates Books
15.2.1961	Staff Drawer Locks Removed after 11.2.1961 [WGC 7/61]
6/1961.	McLeay 130 m 11 c - Unattended Electric Staff Station [List]
-	In Public Timetable 1.5.1958 to March 1994
23.7.1961	McLeay 130 m - Loop 2314 ft (East Points estd. 129 m 45 c 3 l, West 130 m 57 c) [WTT]
1.11.1962	Train Order replaced Electric Staff Port Augusta - Tarcoola 11.11.1962 [WN 44/62]
28.11.1962	McLeay 130 m - East Extn Points now 129 m 60 c 30.10.1962 Loop now 3302 ft [WN 45/62]
-	McLeay Crossing Stn EastExtn open 16.4.1974 1850m
16.1.1972	McLeay 130 m - Called McLeay in this WTT Temp [WTT Temp]
2.7.1973	McLeay 210 km - 211 km in Pass. Fares 1.7.1973, 210 km in WTT 14.10.73 Loop 1850 m [Metrication]
1.7.1979	McLeay 210 km - Unattended - Crossing loop 1850 m - ANR WTT 1.7.1979
1.8.1981	Not shown in Passenger Rates Book

Birthday (79 m 37 c) -- Birthday (135 m 67 c)

12 & 15.11.1917	Birthday 79 m 37 c - List of Open Stations [NAAB300 5981 Pt 1]
1.8.1932	Sidings only 1040 ft [GA]
12.7.1937	Birthday 136 m - [SAR WN 27/37]
1.11.1939	Birthday 135 m 67 c 2l - [Goods & Livestock]
7.8.1944	Birthday 136 m - Was Emergency Crossing Station prior to [Working Time Table]
6.6.1949	Emergency Crossing Station facilities deleted by [WTT]
1.3.1950	Birthday 136 m - Siding 1050 ft [GA]
1.1.1961	Birthday 135 m 67 c - Pass. Fares & Goods Rates Books
15.2.1961	Staff Drawer Locks Removed after 11.2.1961 [WGC 7/61]
-	Birthday 135 m 67 c - In Public Timetable (Map only) 28.3.1918 to Jan 1931
2/66.	In Goods Rates Book
28.4.1963	Birthday 135 ¾m - [WTT]
2.7.1973	Birthday 220 km - 220 km in Pass. Fares 1.7.1973, and in WTT 14.10.73 Loop 323 m G [Metrication]
21.2.1985	Goods Loop removed 1.2.1985 [WN 7/85]
1.7.1979	Birthday Siding 220 km - Unattended - Good Loop 323 m ANR WTT 1.7.1979
7.1975	Birthday 220 km - In IP Time Table[IP Time Table]
5.1981	Birthday 220 km - In IP Time Table[IP Time Table]
5.1984	Birthday 220 km - In IP Time Table[IP Time Table]
4.8.1985	Last Entry [WTT]

Mt Gunson Coppermine Jcn (86 m 17 c 55 l)

-	Mt Gunson Coppermine Jcn 86 m 17 c 55l - Surveyed but never opened

Water Station (91½ miles)

-	Water Station 91½ miles

Siding to Ballast Pit 93 m 15 c (93 m 15 c)

-	Siding to Ballast Pit 93 m 15 ch

Siding 94 m (94 m 02 c)

-	Siding 94 m 02 ch

Wirrappa (93 m 54 c) -- Wirrappa 242 km (150 m 10 c 91 l)

12 & 15.11.1917	Wirrappa 93 m 54 c - List of Open Stations [NAAB300 5981 Pt 1]
1.8.1924	Sidings only 1420 ft [GA]
12.7.1937	Wirrappa 150 m - [SAR WN 27/37]
1.11.1939	Wirrappa 150 m 10 c 91l - [Goods & Livestock]
7.8.1944	Wirrappa 150 m - Unattended ES by [Working Time Table]
5.6.1952	Closed as ES 29.5.1952 Loop & Siding remain [WGC 23/52]
1.3.1950	Wirrappa 150 m - Loop 1076 ft., Goods Siding. 238 ft [GA]
1.1.1961	Wirrappa 150 m 11 c - Pass. Fares & Goods Rates Books
15.2.1961	Staff Drawer Locks Removed after 11.2.1961 [WGC 7/61]
-	Wirrappa 150 m 11 c - In Public Timetable 28.3.1918 to April 1937. TT only, not on Map 1.9.1937 to March 1994
1.11.1962	Train Order replaced Electric Staff Port Augusta - Tarcoola 11.11.1962 [WN 44/62]
28.4.1963	Wirrappa 150¼m - Loop 1040 ft [WTT]
12.11.67 to 1.3.1970	Typo 149½m in lieu of 150¼m [WTT]
19.10.1967	Wirrappa 150¼m - Loop 5000 ft IS 11.10.67 [WN 37 , 40 & 42/67]
1.3.1970	149½m [WTT]
2.7.1973	Wirrappa 242 km - 242 km in Pass. Fares 1.7.1973, and in WTT 14.10.73 Loop 1555 m [Metrication]
1.7.1979	Wirrappa 242 km - Unattended - Crossing loop 1555 m - ANR WTT 1.7.1979

Siding 105 m (105 m 71 c)

30.11.1921	Siding 105 m 71 c - Opened [MN 56/21]

16.6.1924 Closed by GA

Siding 114 miles (114 m) -- Pimba (112 m 60 c) -- Pimba 273.5 km (169 m 10 c 83 l)

The Woomera siding branches off at Pimba.

- 114 miles Siding
1.5.1924 Pimba - Crossing Loop 1405 ft [GA]
30.6.1924 Attended ES [Before Annual Report]
12 & 15.11.1917 Pimba (No. 6) 112 m 60 c - List of Open Stations 112 m 60 c [NAAB300 5981 Pt 1]
1.8.1932 Sidings in addition to Loop 2400 ft [GA]
12.7.1937 Pimba 169 m - [SAR WN 27/37]
1.11.1939 Pimba 169 m 10 c 83l - [Goods & Livestock]
1.3.1950 Loop 1106 ft., Sidings 2015 ft [GA]
24.9.1953 Pimba 169 m 10 c 83l - Loop 1357 ft [WGC 39/53]
27.10.1960 West Points now at 169 m 48 ch, Loop now 3000 ft Opened 26.10.60 [WGC 43/60]
3.11.1960 Pimba 169 m 10 c 83l - Remeasured as 3008 ft [WGC 44/60]
1.12.1960 Staff Drawer Locks removed 28.11.60 [WGC 48/60]
1.1.1961 Pimba 169 m 11 c - Pass. Fares & Goods Rates Books
- Attended Electric Staff Station [List June 1961]
1.11.1962 Pimba 169 m 11 c - Train Order replaced Electric Staff Port Augusta - Tarcoola 11.11.1962 [WN 44/62]
- In Public Timetable 28.3.1918 to March 1994
14.2.1963 Pimba 169 m 11 c - Loop now 2973 ft [WN 7/63]
21.2.1963 Loop now 3072 ft [WN 8/63]
28.4.1963 Pimba 169¼m - [WTT]
2.5.1965 Unattended Crossing Station [WTT]
20.11.1966 Pimba 169¼m - Choke Blocks on Loop [WTT]
11.2.1971 Extn: West Points now 170 m 01c, Loop now 5154ft 17.2.1971 [WN 6/71]
2.7.1973 Pimba 273.5 km - 273 km in Pass. Fares 1.7.1973, 273.5 km in WTT 14.10.73, Loop 1571 m [Metrication]
17.8.1975 Station in Fast & Slow Mixed Service [Advert.]
1.8.1976 Pimba 273.5 km - Choke Blocks not recorded [WTT]
11.3.1976 Womera Budd Car Withdrawn on Sun 24.3.1976 [WN 10/76]
4.3.1971 Stowage Spur 176 m 30 c - 176 m 30 c Stowage Spur open 9.3.1971 Spur faces Westwards trains on North Side. [WN 9/71]
1.7.1979 Pimba 273.5 km - Resthouse for trainmen - Unattended - Carriage watering - Crossing loop 1571 m ANR WTT 1.7.1979

Woomera 297.5 km

The Woomera siding was never considered a branch line, it was always officially known as a 6 km long siding bracnhing off at Pimba.

1.7.1979 Woomera 279.5 km (6 km from Pimba) - Unattended - Good Loop 30 m ANR WTT 1.7.1979

Siding 122½ miles (22½ m) -- Siding 187½ miles (187½ m)

- 122½ miles Siding
- 122½ miles Siding
- 187½m Siding

Siding 125 miles (125 m)

- Siding 125 miles - May be Typo for 128 miles

Burando (128 m) -- Burando 311 km (187½ m)

1.11.1923 Burando (1st Site)128 m - Open CR Pass Fares [Pass. Fares]
1.9.1930 No Mention [WTT]
1.8.1932 Burando (1st Site) 128 m - Sidings only 1200 ft [GA]
28.2.1934 Loop Closed [MN 126/34]
- Burando (1st Site) 128 m - In Public Timetable 30.4.1927 Omitted 1.8.1929
13.3.1958 Siding 187½m - Camp train removed but Siding remains [WGC 11/58]
10.7.1958 To be removed in Week Ending 19.7.1958 [WGC 28/58]
24.7.1958 Siding 187½m - Removed 18.7.1958 [WGC 30/58]

Siding 134 miles (134 m)

- Siding 134 miles

Siding 135½ miles (135½ m) -- Burando (193 m 44 c)

- Siding 135½ miles

1942 Burando (2nd Site) 193½m (10 m further on from 1st Site) - Opened As Unattended Electric Staff Station with 1200 ft Crossing Loop [War Time Facilities]

1.3.1950 Loop 1040 ft [GA]

20.3.1952 Burando (2nd Site) 193½m - Closed as ES 25.3.1952 [WGC 12/52]

27.3.1952 Sdg Spiked Out Of Use [WGC 13/52]

12.6.1952 Burando (2nd Site)193½m - Points removed 6.6.1952 [WGC 24/52]

1.1.1961 Pass. Fares & Goods Rates Books

- Burando (2nd Site) 193 m 44 c - In Public Timetable 30.4.1927, 2.5.1965 to March 1994

14 & 21.2.1963 Control Point [WN 7 & 8/63]

1.11.1962 Burando (2nd Site) 193½m - Train Order replaced Electric Staff Port Augusta - Tarcoola 11.11.1962 [WN 44/62]

28.4.1963 Burando (2nd Site) 193¾m - [WTT]

10.12.1964 Pts East 193 m 39½ c, West 194 m 17½ c, Loop 3550 ft 4.12.64 [WN 43, 48, 50/64]

2.7.1973 Burando (2nd Site) 311 km - 313 km in Pass. Fares 1.7.1973, 311 km in WTT 14.10.73, Loop 1082 m [Metrication]

1.4.1976 Extension: West Points 312.000km East Points 309.800km 2078 m 25.3.1976 [WN 13/76]

1.7.1979 Burando 311 km - Unattended - Crossing loop 2078 m - ANR WTT 1.7.1979

Lake Hart (140 m)

31.1.1919 Lake Hart 140 m - Open [MN 42/19]

1.5.1924 Private Siding 400 ft [GA]

Lake Hart (196 m 8 c 59 l)

12.7.1937 Lake Hart 196 m - [SAR WN 27/37]

1.11.1939 Lake Hart 196 m 8 c 59l - [Goods & Livestock]

7.8.1944 & 6.6.1949 Omitted [WTT]

- Lake Hart 196 m 8 c 59l - In Public Timetable 30.4.1927 to 1.4.1936 Map only 1.9.1936 to

1.7.1950 Lake Hart 196 m 8 c 59l - Last Entry [Pass Fares Book]

14.2.1957 Delete all reference 11.2.1957 [WGC 7/57]

Commonwealth Salt Works Siding

30.11.1921 Commonwealth Salt Works Siding - Opened [MN 56/21]

Sand Pit Siding 141 m (141 m)

30.11.1921 Sand Pit Siding 141 m - Opened [MN 56/21]

15.3.1931 Closed [PF 1/31 & MN 117/31]

Siding 142 miles (142 m)

- Siding 142 miles

Siding 158 miles (158 m)

- Siding 158 miles

Wirraminna (157 m 04 c) -- Wirraminna 342 km (213 m 36 c 23 l)

12 & 15.11.1917 Wirraminna - List of Open Stations 157 m 04 c [NAAB300 5981 Pt 1]

30.11.1921 Ballast Pit Siding - 160 m Opened [MN 56/21]

1.5.1924 Crossing Loop 1386 ft [GA]

16.6.1924 Closed by GA

30.6.1926 Wirraminna - Converted to Unattended ES [Annual Report]

1.8.1932 Sidings in addition 1540 ft [GA]

12.7.1937	Wirraminna 213 m - [SAR WN 27/37]
1.11.1939	Wirraminna 213 m 36 c 23l - [Goods & Livestock]
1.3.1950	Loop 1386 ft., Sidings. 1878 ft [GA]
7.8.1944	Wirraminna 231½m - [WTT]
24.9.1953	Loop 1390 ft [WGC 39/53]
1942	Wirraminna 213 m 36 c 23l - Extension of Dead End to provide 1000 ft loop [War Time Facilities]
11.11.1960	East end extension 670 ft., Points now at 212 m 70 c 10.11.60 [WGC 44 & 45/60]
24.6.1956	Wirraminna 213 m 36 c 23l - Loop now 2310 ft [WTT]
8.12.1960	Loop now 3010 ft. New Central Cabin to Follow [WGC 49/60]
1.12.1960	Wirraminna 213 m 36 c 23l - Staff Drawer Locks removed 29.11.60 [WGC 48/60]
-	Unattended Electric Staff Station [List June 1961]
1.1.1961	Wirraminna 213 m 36 c - Pass. Fares & Goods Rates Books
1.11.1962	Train Order replaced Electric Staff Port Augusta - Tarcoola 11.11.1962 [WN 44/62]
-	Wirraminna 213 m 36 c - In Public Timetable 28.3.1918 to April 1937. Omitted 1.9.1937. TT only 1.6.1938 to March 1951.December 1951 to March 1994
14 & 21.2.1963	Wirraminna 213½m - Loop now 2935 ft WN 7/63, (3092 ft WN 8/63)
28.1.1971	Extn: East Points now 212 m 40c, Loop now 5600ft 20.1.1971 [WN 4/71]
28.1.1971	Wirraminna 213½m - Should read 212 m 48 c & 5000ft [WN 4/71]
2.7.1973	Wirramina 342 km - 342 km in Pass. Fares 1.7.1973, and in WTT 14.10.73 Loop 1527 m [Metrication]
1.7.1979	Wirraminna 342 km - Unattended - Crossing loop 1527 m - ANR WTT 1.7.1979

Siding 167 m (167 m 25 c)

-	Siding 167 m 25 ch

Coondambo (Homestead) (174 m 56 c) -- Coondambo Homestead Crossing 371 km (231 m 3 c 96 l)

1.9.1930	Coondambo (Homestead) 174 m 56 c - Open [Public & WTT]
12.7.1937	Coondambo Homestead Crossing 231 m - [SAR WN 27/37]
1.11.1939	Coondambo Homestead Crossing 231 m 3 c 96l - [Goods & Livestock]
19.5.1952	Coondambo Homestead Crossing 231 m 3 c 96l - Exprees Trains stop here in lieu Coondambo WN 25/52 19.6.1952 [WGC 25/52]
1.1.1961	Coondambo Homestead Crossing 231 m 4 c - Pass. Fares & Goods Rates Books
30.5.1963	No longer Stopping Place [WN 22/63]
22.3.1964 & 31.1.1966	Coondambo Homestead Crossing 231 m 4 c - Not in [WTT amdts.]
1.2.1966	Goods Rates Book
-	Coondambo Homestead Crossing 231 m 4 c - In Public Timetable July 1975 to May 1984. 1846 km ex Sydney
2.7.1973	Coondambo Homestead Crossing 371 km - 369 km in Pass. Fares 1.7.1973, 371 km in WTT 14.10.73 [Metrication]
1.7.1979	Coondambo Hstd Xing 371 km - ANR WTT 1.7.1979
-	Closed by 4.8.1985
17.1.1991	Reinstated
after 22.8.1993	Closed after 22.8.1993 [WTT Amdts]

Siding (Stone) 176 m (176 m 7 c)

-	Siding (Stone) 176 m 7 ch

Coondambo (177 m 44 c) -- Coondambo 375.5 km (233 m 75 c 61 l)

12 & 15.11.1917	Coondambo 177 m 44 c - List of Open Stations 178 m [NAAB300 5981 Pt 1]
1.11.1923	178 m [Pass Fares]
12.7.1937	Coondambo 234 m - [SAR WN 27/37]
1.5.1932	Sidings 1320 ft [GA]
1.11.1939	Coondambo 233 m 75 c 61l - [Goods & Livestock]
7.8.1944	Coondambo 234 m - Opened as Unatrtended Electric Staff Station by [Working Time Table]
1.3.1950	Loop 1320 ft [GA]
-	Coondambo 234 m
3.4.1952	Closed as ES 27.3.1952 Goods Siding remains [WGC 14/52]
1.1.1961	Coondambo 233 m 76 c - Pass. Fares & Goods Rates Books
1.3.1961	Staff Drawer Locks removed 8.3.1961 [WGC 9/61]

- Coondambo 233 m 76 c - In Public Timetable 28.3.1918 to 1.8.1929, then June & July 1952, 2.5.1965 to Aug 1973

14 & 21.2.1963. Loop 1340 ft G [WN 7 & 8/63]

2.5.1965 Coondambo 233 m 76 c - Unattended Emergency Crossing Station [WTT]

2.7.1973 Coondambo 375.5 km - 374 km in Pass. Fares 1.7.1973, 375.5 km in WTT 14.10.73 Loop 401 G [Metrication]

1.7.1979 Emergency Facilities Deleted [WTT]

1.7.1979 Coondambo Siding 375.5 km - Unattended - Good Loop 401 m ANR WTT 1.7.1979

1.8.1981 Coondambo 375.5 km - In Passenger Rates Book

6.6.1982 Not Shown in WTT [WTT]

2.12.1982 Coondambo 375.5 km - Last Entry [WTT]

2009 New 1800m crossing loop to be constructed. [cp 9.2009]

Siding 188 m (188 m 17 c)

- Siding 188 m 17 ch

Siding 188 m (188 m 77 c)

- Siding 188 m 77 ch

Siding app 190 m (189 m)

1.11.1923 Siding app 190 m - Open 189 m [Pass Fares]

Kultanaby 393.5 km (245 m 19 c 42 l)

12.7.1937 Kultanaby 245 m - [SAR WN 27/37]

1.5.1932 Sidings 625 ft [GA]

1.11.1939 Kultanaby 245 m 19 c 42l - [Goods & Livestock]

Oct 1943 ? Kultanaby 245 m 19 c 42l - Extension from 620 ft to 1200 ft Loop at Eastern End [War Time Facilities]

7.8.1944 Kultanaby 245 m 19 c 42l - Was Emergency Crossing Station prior to WTT [Working Time Table]

6.6.1949 Emergency Crossing Station facilities deleted by [WTT]

1.3.1950 Kultanaby 245 m 19 c 42l - Loop 1320 ft [GA]

- In Public timetable 2.5.1965 to Aug 1973

1.1.1961 Kultanaby 245 m 19 c - Pass. Fares & Goods Rates Books

1.3.1961 Staff Drawer Locks removed 8.3.1961 [WGC 9/61]

1.11.1962 Kultanaby 245¼m - Train Order replaced Electric Staff Port Augusta - Tarcoola 11.11.1962 [WN 44/62]

- In Public Timetable 2.5.1965 to March 1994

29.11.1962 Kultanaby 245¼m - Points 245 m 5 c, 245 m 55 c 22.11.1962 Loop now 3140 ft [WN 48/62]

2.5.1965 Unattended Crossing Station [WTT]

2.7.1973 Kultanaby 394 km - 394 km in Pass. Fares 1.7.1973, and in WTT 14.10.73, Loop 957 m [Metrication]

24.7.1975 Kultanaby 394 km - Extension: EastPts now 392.707km 5.8.1975 1840 m [WN 20 & 29/75]

1.8.1976 Kultanaby 393.5 km - Distance now 393.5 km [WTT]

1.7.1979 Kultanaby 393.5 km - Unattended - Crossing loop 1840 m - ANR WTT 1.7.1979

2.12.1982 Goods Siding 480 m after this WTT(Hand Amdt) [WTT]

Siding 200 miles (200 m)

- Siding 200 miles

Siding 210 miles (210 m) -- Kingoonya (208 m 76 c) -- Kingoonya 426 km (265 m 31 c 15 l)

- Siding 210 miles

12 & 15.11.1917 Kingoonya (No. 12) 208 m 76 c - List of Open Stations [NAAB300 5981 Pt 1]

1.5.1924 Crossing Loop 1400 ft [GA]

30.6.1924 Kingoonya - Attended ES [Before Annual Report]

1.5.1932 Sidings in Addition 1665 ft [GA]

12.7.1937 Kingoonya 265 m - [SAR WN 27/37]

1.11.1939 Kingoonya 265 m 31 c 15l - [Goods & Livestock]

1.3.1950 Loop 1400 ft., Siding 1665 ft [GA]

24.9.1953 Kingoonya 265 m 31 c 15l - Loop 1400 ft [WGC 39/53]

22.12.1960 x Loop extension of 800 ft at each end West Points now 265 m 57½ c. [WGC 50 & 51/60]

1.1.1961 Kingoonya 265 m 31 c - Pass. Fares & Goods Rates Books
- Attended Electric Staff Station [List June 1961]
- Kingoonya 265 m 31 c - In Public Timetable 28.3.1918 to March 1994
23.7.1961 Loop 3040 ft [WTT]
1.11.1962 Kingoonya 265½m - Train Order replaced Electric Staff Port Augusta - Tarcoola 11.11.1962 [WN 44/62]
14 & 21.2.1963 Loop 3005 ft WN 7/63, 3069 ft WN 8/63
2.7.1973 Kingoonya 426.5 km - 426 km in Pass. Fares 1.7.1973, 426.5 km in WTT 14.10.73, Loop 916 m [Metrication]
1.5.1975 Kingoonya 426.5 km - Extension: East Points now 424.870km 6.5.1975 1761 m [WN 10 & 17/75]
17.8.1975 Station in Fast & Slow Mixed Service [Advert]
1.8.1976 Kingoonya 426 km - Distance now 426 km [WTT]
1.7.1979 Kingoonya 426 km - Crossing loop 1761 m - ANR WTT 1.7.1979
- Unattended Crossing Station after 1.7.1979 but by 6.6.1982 Typo? Attd by 4.8.1985 Typo ? Unattended by 25.10.87 [WTTs]

Siding 229 miles (229 m)

1.11.1923 Siding 229 miles - Open CR [Pass Fares]

Siding 230 miles (230 m)

- Siding 230 miles
30.11.1925 Closed by [MN 83/25]

Crossing Loop 285½ miles (285½ m)

1942 285½ miles (Crossing Loop) - Open with 1200 ft Loop and as Unattended ES [War Time Facilities]

Siding 286 m (286 m)

1.3.1950 Siding 286 m - Loop 1200 ft [GA]
- 285½ miles (Crossing Loop) - WTT Amendments
3.4.1952 Closed as ES, Siding Oot Of Use [WGC 14/52]
2.10.1952 Points removed by [WGC 40/52]

Ferguson 469 km (292 m 00 c)

22.3.1964 Ferguson 292 m 00 c - Open as Unattended Crossing Station by 22.3.1964 [WTT Amendments]
14.5.1964 Loop South Side, Points 291 m 49 c/292 m 32 c 11.5.1964 [WN 17, 18 & 20/64]
- Ferguson 292 m 00 c - In Public / IP Timetable 2.11.67 to March 1994
2.5.1965 Loop 3476 ft [WTT]
16.10.1972 Ferguson 292 m 00 c - Called Ferguson in this WTT Temp [WTT Temp]
2.7.1973 Ferguson 469 km - 469 km in Pass. Fares 1.7.1973, and in WTT 14.10.73 Loop 1830 m [Metrication]
23.1.1975 Extension: East Points 467.743km 1829 m 4.2.1975 [WN 46 & 47/74, 3/75]
1.7.1979 Ferguson 469 km - Unattended - Crossing loop 1829 m - ANR WTT 1.7.1979
2.12.1982 Ferguson 469 km - Goods Siding 395 m after issue (Hand Amdt) [WTT]
28.10.1990 Loop 2500 m, suspect Typo [WTT]

Camp 296 miles (296 m)

03.10.53 296 m Camp - Reopened for Matisa Gang 3, working towards Kingoonya [WGC 44/53]
12.11.1953 Gang last worked WE 14.11.53 transferred to Brachina, Marree Line [WN 20 & 46/53]

Stopping Place 245 m (245 m 9 c)

31.7.1924 Stopping Place 245 m 9 c - Open [MN 72/24]
31.3.1928 Siding 245 m 35 c in use [MN 100/28]
31.3.1928 Siding 245 m 35 c - Open [MN 100/28]

Siding 245 m (245 m) -- Wilgena 485 km (301 m 61 c 57 l)

15.3.1931 Siding 245 m - Open PF 1/31 [MN 117/31]
1.5.1932 Sidings 990 ft [GA]
1.5.1935 Named by [Pass TT]
12.7.1937 Wilgena (2nd Site) 302 m - [SAR WN 27/37]
1.11.1939 Wilgena (2nd Site) 301 m 61 c 57l - [Goods and Livestock]

6.6.1938	Typo 301 miles [WTT]
Oct 1943 ?	Wilgena (2nd Site) 301 m 61 c 57l - Extension of Loop from 1000 ft to 1200 ft at Eastern End. Emergency Crossing Station [War Time Facilities]
6.6.1949	Emergency Crossing Station facilities deleted by [WTT]
1.3.1953	Wilgena (2nd Site) 301 m 61 c 57l - Loop 1200 ft [GA]
1.1.1961	Wilgena (2nd Site) 301 m 62 c - Pass. Fares & Goods Rates Books
8.2.1961	Staff Drawer Locks removed 13.2.1961 [WGC 6/61]
-	Wilgena (2nd Site) 301 m 62 c - In Public Timetable 1.8.1929 to April 1937, 2.5.1965 to 1.6.1968 Missing 3/70 to 8/73. In July 1975 to November 1979
14 & 21.2.1963	Wilgena (2nd Site) 301¾m - Loop 1188 (G) [WN 7 & 8/63]
2.5.1965	Unattended Emergency Crossing Station [WTT]
2.7.1973	Wilgena (2nd Site) 485 km - 485 km in Pass. Fares 1.7.1973, and in WTT 14.10.73 Loop 362 m G [Metrication]
1.7.1979	Emergency Facilities Deleted [WTT]
1.7.1979	Wilgena 485 km - Unattended - Good Loop 362 m ANR WTT 1.7.1979
1.8.1981	Wilgena (2nd Site) 485 km - Not shown in Passenger Rates Book
23.11.1983	Points removed 11.11.1983 [WN 47/83]
6.6.1982	Wilgena (2nd Site) 485 km - Not shown in WTT [WTT]
-	Closed after Issue TN 6/38 15.11.1983 (Hand Amdt)

Wilgena (249 m 62 c)

1.11.1923	Wilgena(1st Site) - Open CR [Pass Fares]
-	Siding 249 m 62 ch
15.3.1931	Closed as 249 m [MN 117/31]

Siding 259 miles (259 m) -- Tarcoola (257 m 20 c) -- Tarcoola 504.5 km (313 m 54 c 11 l)

12 & 15.11.1917	Tarcoola (No 10) 257 m 20 c - List of Open Stations [NAA B300 5981 Pt 1]
1.5.1924	Crossing Loop 1500 ft [GA]
30.6.1924	Tarcoola - Attended ES [Before Annual Report]
1.8.1932	Sidings in Addition 1410 ft [GA]
12.7.1937	Tarcoola 314 m - [SAWN 27/37]
1.11.1939	Tarcoola 313 m 54 c 11l - [Goods and Livestock]
1.3.1950	Loop 1500 ft., Siding 1410 ft [GA]
24.9.1953	Tarcoola 313 m 54 c 11l - Loop 1496 ft [WGC 39/53]
1.1.1961	Tarcoola 313 m 54 c - Pass. Fares & Goods Rates Books
-	Attended Electric Staff Station [List June 1961]
-	Tarcoola 313 m 54 c - In Public Timetable 28.3.1918 to March 1994
26.10.1961	Loop North side, Extn 1100 ft. East Points now 313 m 23 c 30.10.1961, Completed 6.11.1961, [WN 43/61]
25.1.1962	Tarcoola 313¾m - New West Points at 313 m 74 c 29.1.1962 [WN 4/62]
22.2.1962	Loop now 3102 ft [WN8/62]
1.11.1962	Tarcoola 313¾m - Train Order replaced Electric Staff Port Augusta - Tarcoola 11.11.1962 [WN][WN 44/62]
-	Train Order replaced Electric Staff Tarcoola - Cook 25.11.1962
14 & 21.2.1963	Tarcoola 313¾m - Loop now 3060 ft [WN][WN 7 & 8/63]
13.1.1972	Extension: West xover 314 m 28 c 10ft 18.1.1972 [WN][WN 2/72]
20.1.1972	Tarcoola 313¾m - Points at 313 m 78 c removed 24.1.1972 [WN][WN 3/72]
2.3.1972	Points' removal delayed to 31.1.1972 5130ft not 5100ft [WN][WN 9/72]
2.7.1973	Tarcoola 504.5 km - 504 km in Pass. Fares 1.7.1973, 504.5 km in WTT 14.10.73, Loop 1564 m [Metrication]
17.8.1975	Station in Fast & slow Mixed Service [Advert]
1.7.1979	Tarcoola 504.5 km - Resthouse for trainmen - Carriage watering station - Crossing loop 1564 m ANR WTT 1.7.1979
4.8.1985	Tarcoola 504.5 km - Loop now 1979 m [WTT]
8.9.1994	Extensions: East Points now 503.4 km, West Points 505.4 km [sn 35/94]

Page code Copyright © Chris Drymalik 1998-2026 - Email chris.drymalik@gmail.com, or chris@comrails.com
This work is licenced under the Creative Commons Attribution-Non-Commercial-Share Alike 2.5 Australia License.

This page was last updated on Tuesday 4 Aug 2026 at 10:34pm.

